

## Dock Project 3 (Priority #3)

- Straighten (Level) Dock F6 (Todd Dunn's and Frank Burst's dock)
- Raise dock, level it, straighten poles and pound in, attach new stringers
- May need new poles



Twisted and dipped down at the end

### Rationale

- Dock is unsafe and not level
- While Frank's boat is for sale, prospective buyers may board it, so dock needs to be secure and safe

### Equipment Needed

- Floats (in Basin)
- Posts (one is lying on D. Olson's dock or next to Brower building)
- U-Bolts (in club house) and 2 x6 or 2 x 4 stringer (by Brower building)
- Post pounder (in club house), wrenches, drills w/ bits, power saw
- Come-alongs with chains

### Suggested Crew: 8

### Comments

Dock is warped and twisted and sagging down. This project will need as many crew as possible to lift dock, level it, straighten poles and re-attach or add new stringers.

**Estimated time for completion with eight-man crew: 4-5 hours**