

Dock Project 4 (Priority #4)

- Raise risers (braces) underneath docks
- Risers are located throughout basin that need to be raised



These risers need to be raised up to the deck bracing. Some are located throughout the basin

Rationale

- Provides extra support for docks
- As members adjust risers (braces) they can inspect finger dock attachments to main docks and either fix problem or alert fleet captain to an issue

Equipment Needed

- Floats (optional)
- Wrenches, Liquid Wrench bolt loosening fluid, Sawzall with metal blade
- Line to attach to wrenches to secure to wrists so as not to drop in water
- Power saw and power drill with bit
- U-Bolts (in club house) and extra 2 x6 or 2 x 4 stringers (by Brower building)
- Come-alongs with chains

Suggested Crew: 2-3

Comments

As some docks have been raised, not all risers (braces) have been raised up with them. If dock is relatively secure and steady, risers may be removed and raised from the dock instead of from the float. But use of the float would make this job easier. Please also note if finger dock has pulled away from main docks. If this is the case, the dock can be re-attached with wood or metal brackets.

Estimated time for completion with 2- 3 man crew: 4-5 hours around basin